



**G & J Steel &
Tubing, Inc.**

301 Roycefield Rd., Hillsborough, NJ 08844
Tel: 908.526.4445 | TF: 1.800.322.8823
Fax: 908.526.9487 | sales@gjsteel.com
www.gjsteel.com

CERTIFICATE TEST REPORT

		Inspection Date	04/25/26
		PO No.	962175
Supplier	TW	Heat No.	OC552730
Item / Part No.	A269-30400-048	Quantity	1,420

Reference Spec	ASTM A269	Required Grade	TP304	Review Notes	Certificate is printed upside down (mirror/rotated). Material: M05306250490909070 A/SA 249 A269 TP304L 0.625 OD x .049 AW. Tests passed: Reverse Bend, Flattening, Reverse Flattening, Flare, Flange, NDT Electric (Not Tested). Method E309 or E426. Stainless Products: Bright AN. DFARS 252.225-7001 Compliant. Buy American Act Compliant. Trades Agreement Act Compliant. Origin of Melt: US. Manufactured in: US.
----------------	-----------	----------------	-------	--------------	---

Material Properties Verification															
	CHEMICAL PROPERTIES											MECHANICAL PROPERTIES			
-	C (%)	Mn (%)	S (%)	P (%)	Al (%)	Si (%)	N (%)	Cr (%)	Cu (%)	Mo (%)	Ni (%)	Ultimate (PSI)	Yield Strength (PSI)	Elongation (%)	Hardness (HRBW) (HRBW)
Specified	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	LDL/CHK	-	30,000 Min	35 Min	-
Observed (OC552730)	0.024/0.025	1.290/1.290	0.002/0.001	0.031/0.031	** / **	0.330/0.330	0.069/0.069	18.120/18.070	0.480/0.480	0.400/0.400	8.050/8.030	97,660 / 97,830	56,973 / 57,151	57 / 59	87 / 87

Incoming Inspection Results			
Inspected By	Sample Size	OD Avg.	Wall Avg.
JC	11	0.625	0.047

REMARKS	This is to certify that the material supplied by TW (Heat No. OC552730) has been inspected and all tested values conform to all requirements as per standard ASTM A269, Grade TP304. The lot is accepted for use.
---------	---

Final Disposition	☒ Lot Accepted	☐ Lot Rejected	☐ Concession Accepted
-------------------	--	---------------------------------------	--

Inspected By JC Date: 04/25/26 QUALITY CONTROL DEPT.	G & J Steel & Tubing, Inc. QUALITY CONTROL DEPARTMENT
--	---