

INCOMING MATERIAL INSPECTION REPORT

Part Number	A513-10200-011
Supplier	McKnight Steel & Tube
PO Number	
Heat Number	C541910
Inspection Date	05/19/2026
Inspector	JC
Certificate File	data/certificates/05-19-2026 cert A513-10200-011.pdf

Statistical Summary

Measurement	Mean	Min	Max	Std Dev	Cp	Cpk
OD	0.4396	0.439	0.44	0.000516	3.2275	1.5492
Wall	0.0506	0.049	0.052	0.000966	1.6907	1.1386

Inspection Results

Sample	Measurement	Value	LSL	USL	Result
1	OD	0.439	0.432	0.442	PASS
1	Wall	0.05	0.0441	0.0539	PASS
2	OD	0.439	0.432	0.442	PASS
2	Wall	0.052	0.0441	0.0539	PASS
3	OD	0.44	0.432	0.442	PASS
3	Wall	0.051	0.0441	0.0539	PASS
4	OD	0.44	0.432	0.442	PASS
4	Wall	0.052	0.0441	0.0539	PASS
5	OD	0.44	0.432	0.442	PASS
5	Wall	0.051	0.0441	0.0539	PASS
6	OD	0.439	0.432	0.442	PASS
6	Wall	0.05	0.0441	0.0539	PASS
7	OD	0.44	0.432	0.442	PASS
7	Wall	0.05	0.0441	0.0539	PASS
8	OD	0.44	0.432	0.442	PASS

8	Wall	0.051	0.0441	0.0539	PASS
9	OD	0.439	0.432	0.442	PASS
9	Wall	0.05	0.0441	0.0539	PASS
10	OD	0.44	0.432	0.442	PASS
10	Wall	0.049	0.0441	0.0539	PASS

Final Lot Decision: LOT ACCEPTED

Inspector Signature

QA Approval

Date
